

### K. Open Beam X-ray Machine

LAB/ROOM:  INSPECTED BY:  DATE:

Item	Subject	Yes, No, N.A.	Comment
K1	Radiation hazard warning sign is posted at the entrance.		
K2	Warning light is installed at the entrance and functions.		
K3	The room is accessible to authorized users only.		
K4	Copy of the valid Irradiating Apparatus Licence is displayed in the room.		
K5	Standard operating procedures / guidelines or safety rules displayed in the room.		
K6	There is visible signal on the machine to indicate the X-ray (tube) is on and this signal light functions.		
K7	There is visible signal on the machine to indicate the shutter is open and this signal light functions.		
K8	Primary beam is directed away from the operator, the entrance and walkways.		
K9	The machine is operated by remote means.		
K10	No flammable substances are placed close to the machine.		
K11	Suitable protective clothing/equipment is provided for the operators.		
K12	Radiation survey meter, if available, has been calibrated within the past year.		
K13	Other		

Endorsed By \_\_\_\_\_ Date \_\_\_\_\_

Signature & Name